

RIL-DMD/HSEF/ENV/2023/86

Date: 28th November, 2023

To, The Regional Officer, Ministry of Environment, Forest & Climate Change, Integrated Regional Office, A Wing – 407 & 409, Aranya Bhawan, Near CH - 3 Circle, Sector - 10A, Gandhinagar, Gujarat – 382 010

Subject: Submission of Compliance Status Report of EC received by RIL – Saraswati Township for the period April 2023 to September 2023.

Reference: EC Order No. SEIAA/GUJ/EC/8(a)/100/2015 dated 04th March, 2015

Dear Sir,

Please find attached herewith the point wise compliance to the Environment Clearance granted to Reliance Industries Limited – "Saraswati Township" by SEIAA, Gujarat (referenced above).

Environment Clearance in the attachment is followed by Annexures for easy reference.

We hope that the above is in line with your requirements and request to kindly acknowledge the receipt.

Thanking you, For **RELIANCE NDUSTRIES LIMITED**

Raja Raman Chaudhary Head Environment

Encl.: As above

Cc,

The Member of Secretary,

State Environment Impact Assessment Authority (SEIAA), Gandhinagar The Member Secretary, GPCB, Gandhinagar - 382 010

The Regional Officer, GPCB-RO, Bharuch - 392015

Compliance Status of the Environment Clearance Order No. SEIAA/GUJ/EC/8(a)/100/2015 dated 04th March 2015 as on 30th September 2023

Sr. No.	Conditions	Compliance Status
A.	Conditions:	
A.1	Construction Phase:	
A.1.1	Water:	
1	Water requirement during the construction phase shall be met through the existing 22 MGD pipeline from Angareshwar pump house on river Narmada.	Water requirement during the construction phase was sourced through the existing 22 MGD pipeline from Angareshwar pump house on river Narmada. Complied.
2	Sewage to be generated during the construction phase shall be disposed off into septic tank/soak pit system.	Sewage generated during the construction phase was disposed off into septic tank / soak pit system. Complied.
3	Water demand during construction shall be reduced by use of curing agents, super plasticizers and other best construction practices.	Water demand was reduced during the construction phase by implementing best construction practices like using curing agents, super plasticizers etc. Complied.
A.1.2	Air:	
4	Engineering controls including barricading the site during construction period shall be Implemented for dust control.	All construction activities were carried out by implementation of various engineering controls including barricading the site to control fugitive dust emissions.
		Complied.
5	Water sprinkling shall be done in vulnerable areas for controlling fugitive emission.	Water sprinkling was done in vulnerable areas / construction material handling area for controlling the fugitive emission.
		Complied.
6	Material shall be covered during transportation to avoid the fugitive emission.	Materials were transported in covered manner to avoid fugitive dust emissions. Complied.
7	The roads inside the project area and roads connected to the main road shall be paved or shall be water sprinkled to avoid the fugitive emissions during construction.	The roads inside the project area and roads connected to the main road were paved to avoid the fugitive emissions during construction phase. Water sprinkling was done in the area for controlling the fugitive emission. Complied.
8	The ambient air quality shall be monitored in and around the project area during construction phase	Ambient Air Quality was monitored in and around the project area during construction phase. Ambient air quality monitoring is carried out on twice a week basis at one location in Saraswati Township through MoEF&CC recognised & NABL accredited laboratory M/s Netel (India) Limited, Navi Mumbai and the results are well within the norms prescribed by GPCB.

		MoEF&CC recognition letter and NABL certificate of M/s Netel (India) Limited is enclosed as Annexure I .				
			of the AAQ ne as given be		g results o	of Apr'23
		Parameter	GPCB Consent Limit	Avg	Min	Max
		PM10	100 µg/m³	57.81	32.00	69.00
		PM _{2.5}	60 µg/m³	20.13	6.00	30.00
		SO ₂	80 µg/m³	17.35	10.60	23.50
		NOx	80 µg/m ³	25.83	15.60	31.60
		O ₃	180 μg/m ³	8.07	3.90	11.50
		NH ₃	400 μg/m ³	14.86	5.40	21.40
		CO	4 mg/m ³	1.37	1.05	1.59
		Benzene	5 µg/m³	< 1.0	< 1.0	< 1.0
		Pb	1 µg/m³	< 0.1	< 0.1	< 0.1
		As	6 ng/m ³	< 1.0	< 1.0	< 1.0
		Ni	20 ng/m ³	0.29	0.20	0.40
		BAP	1 ng/m³	< 0.5	< 0.5	< 0.5
			een from the a ming to the			
		Detailed AAQ Monitoring data can be referred a Annexure II.				erred as
A.1.3	Solid Waste	Complied.				
A.1.5	Solid Waste					
9	All topsoil excavated dung construction	used in horticultural / landscape development within				
	activity shall be used in horticultural/landscape development within the project site	used in hor	ticultural / land			
		used in hor the project	ticultural / land			
10	horticultural/landscape development within	used in hor the project Complied. The constru- stored, han Adverse im envisaged notified indu Barricading places / site	ticultural / land site. uction material idled and disp ipact on neigh as the existin ustrial area.	s and del oosed in bouring ng comp	evelopme bris were a proper communi lex is lo	properly manner. ity is not cated in
	horticultural/landscape development within the project site The construction materials and debris shall be properly stored and handled to avoid negative impacts such as air pollution and public nuisances by blocking the roads and public passages. Appropriate barricading shall be done and Signboards shall be put at such sites	used in hor the project Complied. The constru- stored, han Adverse im envisaged notified indu Barricading places / site Complied.	ticultural / land site. uction material idled and disp pact on neigh as the existinustrial area. and signage a.	s and de osed in bouring ng comp s were p	evelopme bris were a proper communi lex is lo but up at	properly manner. ity is not cated in required
10	horticultural/landscape development within the project site The construction materials and debris shall be properly stored and handled to avoid negative impacts such as air pollution and public nuisances by blocking the roads and public passages. Appropriate barricading shall be done and Signboards shall be put at such sites Used cement bags, waste paper and cardboard packing material shall be sold off to recyclers, Residual steel scrap shall be	used in hor the project Complied. The constru- stored, han Adverse im envisaged notified indu Barricading places / site Complied.	ticultural / land site. uction material idled and disp ipact on neigh as the existin ustrial area.	s and del posed in bouring ng comp s were p ste pape	evelopme bris were a proper communi lex is lo put up at er and ca	properly manner. ity is not cated in required
	horticultural/landscape development within the project site The construction materials and debris shall be properly stored and handled to avoid negative impacts such as air pollution and public nuisances by blocking the roads and public passages. Appropriate barricading shall be done and Signboards shall be put at such sites Used cement bags, waste paper and cardboard packing material shall be sold off	used in hor the project Complied. The constru- stored, han Adverse im envisaged notified indu Barricading places / site Complied. Used ceme packing m recyclers.	ticultural / land site. uction material idled and disp pact on neigh as the existin ustrial area. and signage a. ent bags, wa aterial are di eel scrap is firs	s and del osed in nbouring ng comp s were p ste pape sposed	bris were a proper communi lex is lo out up at er and ca off by s	properly manner. ity is not cated in required ardboard elling to
	horticultural/landscape development within the project site The construction materials and debris shall be properly stored and handled to avoid negative impacts such as air pollution and public nuisances by blocking the roads and public passages. Appropriate barricading shall be done and Signboards shall be put at such sites Used cement bags, waste paper and cardboard packing material shall be sold off to recyclers, Residual steel scrap shall be	used in hor the project Complied. The constru- stored, han Adverse im envisaged notified indu Barricading places / site Complied. Used ceme packing m recyclers. Residual st sold to recy	ticultural / land site. uction material idled and disp pact on neigh as the existin ustrial area. and signage a. ent bags, wa aterial are di eel scrap is firs	s and del osed in nbouring ng comp s were p ste pape sposed	bris were a proper communi lex is lo out up at er and ca off by s	properly manner. ity is not cated in required ardboard elling to
	horticultural/landscape development within the project site The construction materials and debris shall be properly stored and handled to avoid negative impacts such as air pollution and public nuisances by blocking the roads and public passages. Appropriate barricading shall be done and Signboards shall be put at such sites Used cement bags, waste paper and cardboard packing material shall be sold off to recyclers, Residual steel scrap shall be	used in hor the project Complied. The constru- stored, han Adverse im envisaged notified indu Barricading places / site Complied. Used ceme packing m recyclers. Residual st sold to recy Complied. Debris gen- re-used in f	ticultural / land site. uction material idled and disp pact on neigh as the existin ustrial area. and signage a. ent bags, wa aterial are di eel scrap is firs	s and del posed in bouring ng comp s were p ste pape sposed st collecte the cons	evelopme bris were a proper communi- lex is lo out up at er and ca off by s ed at site truction v	ent within properly manner. ity is not cated in required ardboard elling to and then work was
11	horticultural/landscape development within the project site The construction materials and debris shall be properly stored and handled to avoid negative impacts such as air pollution and public nuisances by blocking the roads and public passages. Appropriate barricading shall be done and Signboards shall be put at such sites Used cement bags, waste paper and cardboard packing material shall be sold off to recyclers, Residual steel scrap shall be collected at site and sold to recyclers	used in hor the project Complied. The constru- stored, han Adverse im envisaged notified indu Barricading places / site Complied. Used ceme packing m recyclers. Residual st sold to recy Complied.	ticultural / land site. uction material idled and disp pact on neigh as the existii ustrial area. and signage a. ent bags, wa aterial are di eel scrap is firs rclers.	s and del posed in bouring ng comp s were p ste pape sposed st collecte the cons	evelopme bris were a proper communi- lex is lo out up at er and ca off by s ed at site truction v	ent within properly manner. ity is not cated in required ardboard elling to and then work was

13	Structural design of the project shall strictly adhere to the seismic zone norms for earthquake resistant structures.	Structural design of the project was done by strict adhering to the seismic zone norms for earthquak resistant structures. Complied.						
14	During construction Personal Protective Equipment shall be provided to the construction workers and Its usage shall be ensured and supervised	All required PPE's were provided to workers do construction phase.				during		
15	First Aid Box shall be made readily available in adequate quantity at all the times	First Aid bo adequate qua						
16	Training shall be given to all workers on construction safety aspects	Complied. Training was constructions				l the	worke	ers on
17	The project proponent shall strictly comply with the Gujarat Building and other Construction Workers Act & Rules	Complied. The requirer Construction with.						
A.1.5 18	Noise The overall noise level in and around the project area shall be kept well within the prescribed standards by providing noise control measures including acoustic insulation, hoods, Silencers, enclosures vibration dampers etc. on all sources of noise generation. The ambient noise levels shall confirm to the standards prescribed under the Environment Protection Act and Rules	with. The overall noise level in and around the project are was kept well within the prescribed standards b providing noise control measures including acousti insulation, hoods, Silencers, enclosures vibratio dampers etc. on all sources of noise generation				rds by coustic bration andard A (Day ocated S.I.D.C carried gnised (India) cate of xure I .		
		Monitoring Location	Lim	Day Tim it : 55 d Min	B(A)	Lim	light Tim it : 45 dl Min	B(A)
		Main Gate	Avg 52.2	50.7	Max 53.8	Avg 42.8	41.8	Max 43.6
		Near Food Court	52.2	51.1	53.5	40.5	39.2	41.3
		Behind C5 Tower (Near Temple)	53.7	52.7	54.8	42.5	41.7	43.3
		Near old STP	50.7	49.7	51.6	41.0	40.2	41.9
		Near Estate office / School	51.9	51.3	52.6	42.7	41.7	43.7

		The above results indicates that the ambient noise
		levels during the reporting period Apr'23 – Sep'23
		has not exceeded the prescribed limit.
		Detailed noise monitoring report is enclosed as
		Annexure III.
		Complied.
19	The noise generating equipment's,	No Noise generating equipment's were used during
10	machinery and vehicles shall not be	the night hours. Periodic maintenance of noise
	operated during the night hours and shall be	generating equipment's, machinery and vehicles
	maintained properly to avoid generation of	were carried out to avoid generation of high noise
	high noise due to lack of wear and tear.	due to lack of wear and tear.
	5	
		Complied.
20	Use of generator sets during construction	The Diesel Generator Sets used during construction
	phase shall be strictly with acoustic	phase were of enclosed type and confirming to the
	enclosure and shall confirm to EPA Rules for	EPA Rules for air and noise emission standards.
	air and noise emission standards	
		Complied.
A.2	Other Conditions	
21	The NBC norms shall be strictly adhered to	The NBC norms were strictly adhered for parking,
	for parking, firefighting & safety etc.	firefighting & safety etc.
		Fire Fighting contents is designed and installed as you
		Fire Fighting system is designed and installed as per
		NBC norms. Adequate passage and access (more
		than 6 meter of road width) are provided for the movement of fire tenders around the building blocks.
		movement of the tenders around the building blocks.
		Complied.
22	Barricade of at least 3m height shall be	Barricading of at least 3m height were provided on
	provided on the periphery of the construction	the periphery of the construction site with adequate
	site with adequate signage's.	signage's.
		Complied.
23	Vehicles hired for bringing construction	Vehicles hired for bringing construction material at
	material at site shall be in good conditions	site were kept in good conditions and confirm to applicable air and noise emission standards and
	and confirm to applicable air and noise emission standards and shall be operated	were operated only during day time and non-peak
	only during day time and non-peak hours.	hours.
	any during day time and non-peak hours.	
		Vehicles with PUC certificate were hired for bringing
		construction material at site and were in good
		conditions.
		Complied.
24	Project proponent shall ensure use of eco-	Eco-friendly building materials including Fly ash
	friendly building materials including fly ash	bricks and fly ash paving blocks were used for
	bricks, fly ash paving blocks etc.	construction activities wherever possible.
		Complied
25	Ready mix concrete [RMC] shall be used in	Complied. Ready mix concrete (RMC) were used in the project
20	the project so far as possible	wherever possible.
	וויב אוטובטי זמי מז אטזטוטופ	שוטופנטערו אספוטופ.
		Complied.
26	Necessary sanitary hygiene and first aid	Necessary sanitary hygiene and first aid measures
-	measures shall be provided before starting	were provided before starting the construction
	the construction activities and to be	activities and were maintained throughout the
		construction phase.
I	1	· · · · · · · · · · · · · · · · · · ·

	maintained throughout the construction						
	phase.	Complied.					
27	Adequate accommodation, drinking water, sanitary facilities, first aid centre, creches for small child and cooking fuel shall be provided for construction workers at the site.	facilities, first aid centre, creches for small child an cooking fuel were provided for construction worker at the site in labour colony.					
		Complied.					
28	Adequate care shall be taken to see that the surrounding landscape at the project site is not environmentally degraded.	Adequate measures were taken to ensure that the surrounding landscape at the project site was not environmentally degraded due to construction activities.					
29	Fly ash shall be used in the construction wherever applicable as per provisions of Fly Ash Notification under EPA.						
30	Only lead free paints shall be used in the	Only lead free	paints were	e used in the p	project.		
	project.	Complied.					
A.3	Operation Phase						
A.3.1	Water						
31	Total fresh water requirement during the operation phase shall be 400.0 KL/day and it shall be met through the existing 22 MGD pipeline from Angareshwar pump house on river Narmada and the water requirement for gardening - 230.0 KL/day shall be met through treated sewage. No ground water shall be tapped during the operation phase. Metering of the water shall be done and its records shall be maintained.	 phase is kept under 400.0 KL/day. Source of fresh water is through the existing 22 MGD pipeline from Angareshwar pump house on river Narmada. The average fresh water requirement for the period Apr'23 – Sep'23 was 339 KLD which is not exceeding the permissible limit of 400 KLD. 					
		Fr		Consumptio LD)	n		
		Prescribed Limit	Avg	Min	Max		
		400	339	333	343		
		The water requirement for gardening is met thro treated sewage which is 230 KL/day.		met through			
		No ground water is used at Saraswati Township. The water requirement for the Township is met through Narmada water as mentioned in the compliance of condition above.					
		Water meters maintained.	s are insta	alled and th	e record is		
		Complied.					

32	Sewage generation during operation phase shall be 350.0 KL/day and it shall be treated in a proposed onsite Sewage Treatment Plant	The average Apr'23 – Sep' the permissibl The summary period of Apr'2	23 is 230 KI le limit of 350 of sewage g	_D which) KLD. jeneration	is not e	reporting
			Sewage G	eneration _D)		
		Prescribed Limit	Avg	Min		Max
		350	230	217		238
		The sewage i The quality of regularly by accredited lab Mumbai, and standards.	of the treat MoEF&CC oratory M/s	ed sewaę C recogr Netel (Inc	ge is m nised & dia) Limi	nonitored NABL ted, Navi
		MoEF&CC rea M/s Netel (Ind				
		The summary from STP duri is presented a	ng reporting			
		Parameter	GPCB LIMITS	Avg	Min	Max
		pH Suspended	6.5 – 9.0	7.6	7.8	7.7
		Solids	< 30 mg/l	14.0	18.0	15.8
		BOD Residual	< 20 mg/l Min. 0.5	10.0	12.0	11.2
		Chlorine	ppm < 1000	0.6	0.8	0.7
		Fecal Coliform	(MPN/100, ml)		<2	
		From above r operating reg are complying	ularly and ef	ficiently a	nd all th	
		Detailed treated treated treated treated by the second sec			oring r	eport is
22	The unit shall install and officiantly apprecia	Complied.	tallad Saur		tmont	Dlant of
33	The unit shall install and efficiently operate STP of adequate capacity for treating the entire quantity of sewage to be generated during operation phase to achieve the GPCB norms at the STP outlet. 230.0 KL/day of treated sewage conforming to GPCB norms	RIL has ins adequate ca operation is e of sewage (GPCB norms	apacity in nsured for tr generated a	township reatment achieving	o and of entire	efficient quantity
	shall be utilized for gardening purpose. Only remaining quantity of treated sewage shall be disposed off through drainage line of GIDC Dahej.	230 KL/day of norms are uti remaining ex discharged to reporting perio	lized for gai cess quanti drainage line	rdening p ity of tre	urpose ated se	and only wage is

		Complied.			
34	A proper logbook of STP operation and also showing the quantity of treated sewage utilization shall be maintained and furnished to the GPCB from time to time.	A proper logbook of STP operation with record o sewage generated & utilized in plantation gardening are properly maintained and the record is furnished to GPCB from time to time wheneve required.			
		Complied.			
35	Low water consuming devices shall be provided Fixtures for showers, toilet flushing	Low water consuming d fixtures for showers, toil			
	and drinking shall be of low flow either by use of aerators/ diffusers or pressure reducing devices etc.	Complied.		, ,	0
36	No bore well shall be constructed and existing bore wells if any shall be either	No bore well is construc	ted for to	wnship.	
37	sealed or converted into the recharge well. Rain water harvesting from rooftop and	Complied. Rain water harvesting is	being do	ne	
	paved areas and ground water recharge through bore holes shall be carried out and before recharging the runoff pre-treatment must be done to remove suspended matter.	Complied.	being de		
A.3.2	Air:				
38	DG Sets if any provided in future as backup power shall be of enclosed type and conform to prescribed standards under the EPA rules. Necessary acoustic enclosures shall be provided at diesel generator set to mitigate the impact of noise.	to Saraswati Township during any interruption in power supply or any maintenance work. Acoustic			
		below :	Workpla	ce Noise	_evels in
		Plants	Permissik	dB(A)	5 dB(A)
			Avg	Min	Max
		Pumping Station - STP	68.55	66.5	71.5
		Near DG Set - LT Substation	52.5	49.4	55.7
		Pumping Station - WTP	62.35	56.4	81.7
		It can be seen from the level at DG sets is well 85 dB(A).			
		The detailed noise monitoring report for the peri Apr'23 – Sep'23 is enclosed as Annexure V.			
39	The stack height of the DG Sets shall be equal to the height needed for the combined capacity of all proposed DG Sets.	Complied. DG Sets of adequate sta is provided.	ack height	t of 30 &	11 meters

		Complied.	
40	The gaseous emissions from the DG Sets shall conform to the standards prescribed by GPCB. At no time the emission levels shall go beyond the stipulated standards	Two DG sets are installed to cater only emergency power to Saraswati Township during any interruption in power supply or any maintenance work. As DG Sets are used only as backup power supply for township. These DG Sets runs for very short duration during the testing period. Therefore, emission monitoring is not been carried out.	
		Complied.	
A.3.3	Solid Waste		
41	The solid waste generated shall be properly collected and segregated at source. The recyclable material shall be sold to vendors and other garbage shall be disposed off properly as per the provisions made by the concerned local authority.	and segregated at source. The recyclable mater are sold to vendors and other garbage are dispose off properly as per defined mode of disposal. T	
		Complied.	
42	Used oil/ waste oil, if any generated shall be sold only to the registered recycler.	Used oil whenever generated, is transferred to RIL, Dahej Manufacturing Division for disposal by selling to registered reprocessors / recyclers / internal recycle.	
		Complied.	
43	The project must strictly comply with the rules and regulations with regards to handling and disposal of Hazardous waste in accordance with the Hazardous Waste (Management, Handling and Trans boundary) Rules 2008. Authorization from the GPCB must be obtained for collection/	RIL is complying with the rules and regulations with regards to handling and disposal of Hazardous waste in accordance with the Hazardous and Other Wastes (Management and Transboundary Movement) Rules, 2016 and its amendments thereof.	
	treatment/storage /disposal of hazardous wastes	Hazardous waste Authorization has been obtained from GPCB for collection / treatment / storage / disposal of hazardous wastes. The authorization obtained from GPCB under these rules vide Authorization Order No. AWH-98680 dated 10.01.2019, valid upto 18.12.2023.	
		Complied.	
A.3.4	Safety:		
44	The requirements for fire and life safety shall be fulfilled in the project as per the National Building Code of India so as to minimize danger to life and property from fire.	The requirements for fire and life safety are fulfilled in the project as per the National Building Code of India so as to minimize danger to life and property from fire.	
		Adequate passage and access (more than 6 meter of road width) are provided for the movement of fire tenders around the building blocks.	
45	First Aid Box shall be made readily available	Complied. First Aid box is made readily available at Dhirubhai	
40	First Aid Box shall be made readily available in adequate quantity at all the times.	First Aid box is made readily available at Dhirubhai Family Welfare Centre, canteen and club in adequate quantity at all the times inside Saraswati Township.	

		Complied.
46	Main ontry and ovit shall be congrete and	Main Entry and Exit are separate and clearly marked.
40	Main entry and exit shall be separate and clearly marked	Complied.
47	The project management shall prepare a detailed disaster Management Plan (DMP) for the operational phase of the project.	A comprehensive Disaster Management Plan (DMP) has been prepared for the project. Complied.
48	Fire water storage tanks of adequate capacity shall be provided as proposed. Adequate provision shall be made to ensure that water from the Fire Water Tank shall not be used for any other purpose	Fire water storage tanks and landing valves of adequate capacity are provided as per NBC norms. Water from fire water tank and hydrant are not used for any other purpose other than firefighting or fire drills. Complied.
49	Compulsory Training to the housing committee members for the first aid and firefighting along With regular mock drill shall be made an integral part of the disaster management plan of the project.	Compulsory training sessions are conducted for the housing committee members on Fire Fighting and first aid. Regular mock drills are also conducted in township and made an integral part of the disaster management plan to check the effectiveness of emergency response system. Records of the same is properly maintained.
50	Necessary emergency lighting system along with emergency power back up system shall be provided. In addition emergency public address system arrangement and signage for emergency exit route shall be provided on each floor. Further necessary auto glow signage at all appropriate places shall be provided to guide the people towards exits and assembly points during power failure &	Complied. Emergency lighting system are available and DG Sets are installed as power backup to be used in emergency situations or during interruption in power supply. Emergency Public Address System (Emergency Siren) is available at Security main gate. Emergency Signage's and auto glow signage's at all appropriate places are provided to guide the people to assembly points. Complied.
51	emergency. The planning design and construction of all buildings shall be such as to ensure safety from fire.	The planning design and construction of all buildings are such as to ensure safety from fire This scope has been included in the engineering design.
52	Requisite firefighting facilities shall be provided as per the requirements of the NBC and local by-laws whichever is stringent.	Complied. Requisite firefighting facilities are designed and installed as per the requirements of the NBC norms. Complied.
53	Adequate number of staircases and lifts shall open out at ground level for emergency evacuation.	Adequate number of staircases and lifts are available to open out at ground level for emergency evacuation.
54	Sufficient peripheral open passage shall be kept in the margin area for free movement of fire tender/emergency vehicle around the premises.	Complied. Sufficient peripheral open passage and access are kept in the margin area for free movement of fire tender / emergency vehicle around the premises.
A.3.5	Noise	Complied.

55	The acoustic enclosures shall be installed at all noise generating equipment's to mitigate the impact of noise. The overall noise level in and around the project area shall be kept well within the prescribed standards by providing noise control measures including acoustic insulation, hoods, Silencers, enclosures Vibration dampers etc. on all sources of noise generation. The ambient noise levels shall confirm to the standards prescribed under the Environment (Protection) Act and Rules.	generating equipment's to mitigate the impact noise. Complied. The overall noise level in and around the project ard is kept well within the prescribed standards. Noi control measures including acoustic insulation hoods, Silencers, enclosures etc. on all sources noise generation are also provided. The ambient noise level monitoring is carried out monthly basis in township area at 5 locations durin day time and night time. The summary of the ambient					ct area Noise Jation, rces of out on during mbient below.	
		Monitoring		Day Tim it : 55 d			light Tin hit : 45 d	
		Location	Avg	Min	Max	Avg	Min	Max
		Main Gate	52.2	50.7	53.8	42.8	41.8	43.6
		Near Food Court	52.2	51.1	53.5	40.5	39.2	41.3
		Behind C5 Tower (Near Temple)	53.7	52.7	54.8	42.5	41.7	43.3
		Near old STP	50.7	49.7	51.6	41.0	40.2	41.9
		Near Estate office / School	51.9	51.3	52.6	42.7	41.7	43.7
		levels during has not excee Detailed nois Annexure III. Complied.	eded tl se mo	ne pres	scribec	l limit.		
A.3.6	Parking/Traffic Congestion:	•						
57	Minimum parking area of 18,654.48 m ² shall be provided as proposed.	More than 18	,654.4	8 m² a	rea is p	provide	ed for p	arking.
50	The error correction for the contrinue day the	Complied. The area ea		od f- 1	46.0	اياس		ad f
58	The area earmarked for the parking shall be used for parking only. No other activity shall be permitted in this area.	parking purpo in parking are	ose on					
		Complied.						
59	Traffic congestion near the entry and exit points from the roads adjoining the proposed project site shall be avoided.	The project a & Traffic cor control traffic	ntroller	is po				
		Complied.		-	-			
60	No public space including the service road shall be used or blocked for the parking.	No public spa blocked for th			the sei	rvice ro	oad is ι	used or
		Complied.						
A3.7	Energy Conservation							
61	Various energy conservation measures viz installation of CFLs/TFLs for lighting the areas outside the buildings, LED street	Various en implemented lighting, LED		as Inst		n of CF		FLs for

	lights, use of solar water heating system. Maximum use of natural light & air through architectural design, solar traffic signals etc. shall be Implemented as proposed.	system, solar traffic signals. Maximum use of natural light & air through architectural design is implemented.
62	The project proponent shall Install the electric utilities/devises which are energy efficient and meeting with the Bureau of Energy Efficiency norms wherever applicable. Energy Conservation Building Code [ECBC] norms shall be Implemented in the project.	RIL has installed energy efficient electric utilities and devices which are meeting with the Bureau of Energy Efficiency norms wherever applicable. Energy Conservation Building Code [ECBC] norms are also Implemented in the project wherever feasible.
		Complied.
63	Use of glass shall be minimal to reduce load on air conditioning and electricity consumption and to reduce the heat island effect.	Use of glass is kept minimal to reduce load on air conditioning and electricity consumption and to reduce the heat island effect.
64	The transformers and meters shall have	Complied.
64	The transformers and motors shall have minimum efficiency of 85 %	The transformers and motors having efficiency higher than 85 % are selected at design stage itself.
		Complied.
65	The project proponent shall go for the maximum application of solar energy. Solar street lights shall be Incorporated in the project for illumination of streets.	RIL has gone for the maximum application of solar energy wherever possible. Solar water heaters and solar street lights are installed for illumination of streets.
		Complied
A 3.8	Green Belt	
66	The open spaces inside the plot shall be suitably landscaped and covered with vegetation of indigenous tree species/variety.	The open spaces inside the plot are landscaped and covered with vegetation of indigenous tree species / variety. Adequate plantation all along the periphery and also within the Township premises is maintained.
		Complied.
67	The area earmarked as green area shall be used only for greenbelt and shall not be altered for any other purpose	The area earmarked as green area are used only for greenbelt and does not altered for any other purpose.
		Around 10 ha of green cover is developed at Saraswati Township.
		Complied.
68	Drip irrigation/low-volume low-angle sprinkler system shall be used for the lawns and other green area including tree plantation.	Drip irrigation / low-volume low-angle sprinkler system are used for the lawns and other green area including tree plantation.
В.	Other Conditions	Complied.
		All the statutory elegrances are abteined from
69	All the statutory clearances such as the approvals for storage of diesel from Chief Controller of Explosives, Fire Department, Airports Authority of India etc. Shall be obtained by the project proponent from the competent authorities.	All the statutory clearances are obtained from statutory authorities. Complied.

70	The project property to all strictly example	DIL has strictly as well in a with the Owienet building.
70	The project proponent shall strictly comply With the Gujarat building and other Construction Workers Act & Rules as well as	RIL has strictly complying with the Gujarat building and other Construction Workers Act & Rules as well
	Gujarat Lifts & Escalators Rules.	as Gujarat Lifts & Escalators Rules.
74	The preject preperent chell encure	Complied.
71	The project proponent shall ensure maximum employment to the local people.	RIL has ensured to provide maximum employment to the local people by giving preference to competent people from nearby society during construction / operational phase of the township.
		Complied.
72	The project management shall also comply	RIL is complying with all the environment protection
	with all the environment protection	measures, risk mitigation measures and safeguards
	measures, risk mitigation measures and	mentioned in the EIA report.
	safeguards proposed by them.	
		Complied.
73	The project proponent shall also comply with	No additional condition has been imposed by the
	any additional condition that may be	SEAC or SEIAA, for this EC during review period
	imposed by the SEAC or the SEIAA or any	Apr'23 – Sep'23.
	other competent authority for the purpose of the environmental protection and	
	the environmental protection and management.	
74	No further expansion or modifications in the	Expansion or Modification of the Saraswati
	project likely to cause environmental	Township has been carried out after obtaining the
	impacts shall be earned out without	required Environmental Clearance (EC) under the
	obtaining prior Environment Clearance from	EIA Notification, 2006.
	the concerned authority.	
	-	Complied.
75	The above conditions will be enforced inter-	Noted.
	alia under the provisions of the Water	
	(Prevention & Control of Pollution) Act 1974,	
	Air (Prevention & Control of Pollution) Act	
	1981, the Environment (Protection) Act 1986, and Hazardous Wastes (Management	
	Handling and Trans boundary) Rules 2008	
	along with their amendments and rules.	
76	The project authorities shall earmark	RIL has earmarked adequate fund for implementing
	adequate funds to implement the conditions	the conditions stipulated by SEIAA as well as GPCB.
	stipulated by SEIAA as well as GPCB along	
	with the implementation schedule for all the	The funds provided are not diverted for any other
	conditions stipulated herein. The funds so	purpose.
	provided shall not be diverted for any other	Complied
77	purpose. The applicant shall inform the public that the	Complied Complied.
	project has been accorded environmental	Complica.
	clearance by the SEIAA and that the copies	
	of the clearance letter are available with the	
	GPCB and may also be seen at the Website	
	of SEIAA / SEAC / GPCB. This shall be	
	advertised within seven days from the date	
	of the clearance letter in at least two local	
	newspapers that are widely Circulated in the	
	region. One of which shall be in the Gujarati	
	language and the other in English. A copy	
	each of the same shall be forwarded to the	
78	concerned Regional Office of the Ministry. It shall be mandatory for the project	Six monthly compliance report is submitted to
,0	management to submit half-yearly	MoEF&CC Bhopal regularly.
	compliance report in respect of the	
	stipulated prior environmental clearance	
L		1

	terms and conditions in hard and soft copies to the regulatory authority concerned on 1st June and 1st December of each calendar year.	Last Compliance report was submitted vide our letter no. RIL-DMD/HSEF/ENV/2023/27 dated 31 st May, 2023 to SEIAA and Gujarat Pollution Control Board and vide letter no. RIL-DMD/HSEF/ENV/2023/25 dated 31 st May, 2023 to Integrated Regional office of MoEF&CC. Complied.
79	The project authorities shall also adhere to the stipulations made by the Gujarat Pollution Control Board.	All the stipulations laid down by GPCB under Consolidated Consent & Authorisation (CCA) Order No. AWH-98680 dated 10.01.2019, valid up to 18.12.2023 is complied with.
80	The project authorities shall inform the GPCB Regional Office of MoEF and SEIAA about the date of financial closure and final approval of the project by the concerned authorities and the date of start of the project.	Noted. Informed to GPCB for the date of start of the project.
81	The SEIAA may revoke or suspend the clearance if implementation of any of the above conditions is not found satisfactory.	This condition is not applicable to us.
82	The company in a time bound manner shall Implement these conditions. The SEIAA reserves the right to stipulate additional conditions if the same is found necessary.	Noted.
83	This Environment Clearance is valid for five years from the date of issue.	Noted.
84	Any appeal against this environmental clearance shall lie with the National Green Tribunal, if preferred, within a period of 30 days as prescribed under section 16 of the National Green Tribunal Act, 2010.	Noted.

Annexure I

रजिस्ट्री संव डीव पुलव-33004/99

REGD, NO. D. L.-33004/99



Inter and India

असाधारण

EXTRAORDINARY भाग 11—खण्ड 3—उप-खण्ड (ii) PART II—Section 3—Sub-section (ii)

प्राधिकार से प्रकाशित PUBLISHED BY AUTHORITY

₹ 1 , 3404]	नई दिल्ली, शुक्रवार, अक्तूबर 18, 2019/आश्विन 26, 1941
No. 3404]	NEW DELHI, FRIDAY, OCTOBER 18, 2019/ASVINA 26, 1941

पर्यावरण, वन और जलवायु परिवर्तन मंत्रालय

अधिसूचना

नई दिल्ली, 17 अत्तूबर, 2019

का.आ. 3744(अ).—केन्द्रीय सरकार, पर्यावरण (संरक्षण) नियम, 1986 के नियम 10 के साथ पठिन पर्यावरण (संरक्षण) अधिनियम, 1986 की धारा 12 की उपधारा (1) के खंड (ख) और धारा 13 द्वारा प्रदत्त शक्तियों का प्रयोग करते हुए भारत सरकार के तत्कालीन पर्यावरण और वन मंत्रालय की अधिसूचना संख्यांक का.आ.1174(अ) नारीख 18 जुलाई, 2007 से निम्नविखित और मंशोधन करती है, अर्थात् :—

उक्त अधिसूचना की सारणी में-

(i) क्रम संख्यांक 3, 6, 27, 32, 33, 35, 37, 44, 49, 50, 58, 65, 66, 97, 98, 105, 107, 108, 110 और 112 के स्थान पर निम्नलिखित क्रम संख्यांकों और प्रविधियां रखी जाएंगी, अर्थात :-

(1)	(2)	.(3)	(4)
"37	मै. नीटेल (इंडिया) लिमिटेइ,	(i) श्रीमती श्रदा श्रीराम केंद्रे	17 अनुबर, 2019 से
	डब्ल्यू-408, राबेल एगआईडीसी, टीटीसी इंडस्ट्रियल	(11) सुश्री नीलिमा धोइराम दाल्बी	16 अक्तूबर, 2024"
	एरिया, नवीं मुंबई-400701-महाराष्ट्र ।	(iii) सुश्री सुरेखा सीताराम जामदार	

[फा. सं. क्यू. 15018/21/2017-सीपीडब्ल्यू]

जिगमेट टकपा, संयुक्त सचिव

टिप्पण : मूल अधिसूचना भारत के राजपत्र. असाधारण. का.आ.1174(अ). तारीख 18 जुलाई 2007 द्वारा प्रकाशित की गई श्री और अधिसूचना सं.का.आ. 5768(अ). तारीख 15 नवंबर, 2018 द्वारा अंतिम संशोधन किया गया ।

5413 GI/2019

MINISTRY OF ENVIRONMENT, FOREST AND CLIMATE CHANGE

NOTIFICATION

New Delhi, the 17th October, 2019 .

S.O. 3744(E).—In exercise of the powers conferred by clause (b) of sub-section (1) of section 12 and section 13 of the Environment (Protection) Act, 1986 (29 of 1986), read with rule 10 of the Environment (Protection) Rules, 1986, the Central Government hereby makes the following further amendments in the notification of the Government of India in the erstwhile Ministry of Environment and Forests, *vide* number S.O. 1174(E), dated the 18th July, 2007, namely: -

in the said notification, in the table, -

(i) for serial numbers 3, 6, 27, 32, 33, 35, 37, 44, 49, 50, 55, 58, 65, 66, 97, 98, 105, 107, 108, 110 and 112 the entries relating thereto, the following serial numbers and entries shall be substituted, namely: -

(1)	(2)		(3)	(4)		
"37	M/s Netel (India) Limited.	(i)	Mrs. Shradeha Sriram Kere	17 th October,2019		
	W-408, Rabale MIDC, TTC Industrial Area,	(ii)	Ms, Neelima Dhonduram Dalvi	То		
	Navi Mumabi-400701, Maharashtra	(iii)	Ms. Surekha Sitaram Jamdar	16 th October, 2024"		

[F. No. **Q**. 15018/21/2017-CPW]

JIGMET TAKPA, Jt. Secy.

Note: The principal notification was published in the Gazette of India, Extraordinary, *vide* number S.O. 1174(E), dated the 18th July, 2007 and was last amended by notification No. S.O. 5768(E), dated the 15th November, 2018.

Uploaded by Dte. of Printing at Government of India Press, Ring Road, Mayapuri, New Delhi-110064 and Published by the Controller of Publications, Delhi-110054.

MANOJ KUMAR VCRMA



National Accreditation Board for Testing and Calibration Laboratories

CERTIFICATE OF ACCREDITATION

NETEL (INDIA) LTD.

has been assessed and accredited in accordance with the standard

ISO/IEC 17025:2017

"General Requirements for the Competence of Testing & Calibration Laboratories"

for its facilities at

W-408, TTC INDUSTRIAL AREA, RABALE MIDC, NAVI MUMBAI, MAHARASHTRA, INDIA

in the field of

TESTING

Certificate Number:

TC-6709

Issue Date:

17/06/2022

Valid Until:

16/06/2024

This certificate remains valid for the Scope of Accreditation as specified in the annexure subject to continued satisfactory compliance to the above standard & the relevant requirements of NABL. (To see the scope of accreditation of this laboratory, you may also visit NABL website www.nabl-india.org)

Name of Legal Entity : NETEL (INDIA) LTD.

Signed for and on behalf of NABL



On Quettain

N. Venkateswaran Chief Executive Officer

Annexure IV

Treated Sewage Quality Monitoring Report

Sr.	D		GPCB Norms	RESULTS									
No. Parame	Parameter	Unit		APR'23	MAY'23	JUN'23	JUL'23	AUG'23	SEP'23	Min	Max	Avg	
1	рН	-	6.5 – 9.0	7.86	7.72	7.7	7.75	7.62	7.71	7.6	7.8	7.7	
2	Suspended Solids	mg/l	< 30 mg/l	16	18	16	17	14	16	14.0	18.0	15.8	
3	BOD	mg/l	< 20 mg/l	11	12	11	12	10	12	10.0	12.0	11.2	
4	Residual Chlorine	ppm	Min. 0.5 ppm	0.6	0.8	0.6	0.6	0.7	0.8	0.6	0.8	0.7	
5	Fecal Coliform	MPN/ 100ml	< 1000	<2	<2	<2	<2	<2	<2		<2		

(April 2023 – September 2023)

Annexure III

Ambient Noise Level Monitoring Report

(April 2023 – September 2023)

Month		Monitoring Location													
	Main Gate Near F			od Court	Behind C5 Tower (Near Temple)		Near old STP		Near Estate Office / School						
	Day Time	Night Time	Day Time	Night Time	Day Time	Night Time	Day Time	Night Time	Day Time	Night Time					
	Ambient Noise Levels in dB(A)														
Apr-23	53.8	42.9	52.4	41.3	52.7	42.3	51.4	41.9	51.9	42.4					
May-23	52.7	41.8	51.1	40.1	53.6	41.7	50.6	40.2	51.3	41.7					
Jun-23	51.9	42.5	52.1	39.2	54.5	43.3	49.7	41.1	52.6	43.4					
Jul-23	52.4	43.1	53.5	40.2	54.8	42.9	50.1	41.8	51.5	43.7					
Aug-23	51.8	43.6	52.6	41.1	53.7	42.6	51	40.3	52.3	42.6					
Sep-23	50.7	42.9	51.3	41.3	52.8	42	51.6	40.8	52.0	42.1					
Limit	55	45	55	45	55	45	55	45	55	45					
Min	50.7	41.8	51.1	39.2	52.7	41.7	49.7	40.2	51.3	41.7					
Max	53.8	43.6	53.5	41.3	54.8	43.3	51.6	41.9	52.6	43.7					
Avg	52.2	42.8	52.2	40.5	53.7	42.5	50.7	41.0	51.9	42.7					

Annexure IV

Treated Sewage Quality Monitoring Report

Sr.	_		GPCB	RESULTS									
No. Parameter	Unit	Norms	OCT'22	NOV'22	DEC'22	JAN'23	FEB'23	MAR'23	Min	Max	Avg		
1	рН	-	6.5 – 9.0	7.65	7.58	7.64	7.82	7.79	7.71	7.4	7.9	7.5	
2	Suspended Solids	mg/l	< 30 mg/l	15	16	15	17	16	14	12.0	16.0	13.3	
3	BOD	mg/l	< 20 mg/l	12	13	11	13	10	9	7.0	10.0	8.7	
4	Residual Chlorine	ppm	Min. 0.5 ppm	0.6	0.8	0.6	0.7	0.6	0.7	0.6	0.8	0.7	
5	Fecal Coliform	MPN/ 100ml	< 1000	<2	<2	<2	<2	<2	<2		<2		

(October 2022 – March 2023)

Annexure V

Workplace Noise Level Monitoring Report

Locations	APR'23	MAY'23	JUN'23	JUL'23	AUG'23	SEP'23	Avg	Min	Мах
			Unit : dB(A)						
Pumping Station - STP	71.5	69.3	68.4	68.1	67.5	66.5	68.6	66.5	71.5
Near DG Set - LT Substation	49.4	50.3	51.7	53.8	54.1	55.7	52.5	49.4	55.7
Pumping Station - WTP	81.7	60.5	59.8	58.2	57.5	56.4	62.4	56.4	81.7

(April 2023 – September 2023)